



96 Pompton Ave.
 Suite 200
 Verona, NJ 07044
 o 973.484.4800
 f 201.706.7777
 e info@solutions-arch.com
 www.solutions-arch.com

MIDLAND PARK SCHOOL - REFERENDUM SCHEDULE AND STATUS

SA PROJECT #	PROJECT DESCRIPTION	PLANNED BID DATE	PLANNED COMPLETION DATE	STATUS
14.184	HIGH SCHOOL AUDITORIUM UPGRADES		Complete	All upgrades are complete.
bid package 5	New Seating, new floor finishes, removal of center walls and folding partitions, modifications to mechanical diffusers, new lighting, modifications to the entrance, light booth and sound booth			
14.188	ELECTRICAL AND CEILING UPGRADES (ALL SCHOOLS)		Complete	All upgrades are complete. Minor warranty work is in progress.
bid package 1	New fire alarm, emergency signage and lighting, selected corridor lighting, selected ceiling replacement, new sub-panels (where req'd), Gym Lighting at Godwin,			
14.189	HIGHLAND SCHOOL MECHANICAL UPGRADES		Complete	All upgrades are complete.
bid package 4	Boiler replacement, Conversion from steam to hot water, new unit ventilators and fin tube heating and controls			
14.191	HIGH SCHOOL POLE BARN		8/1/2017	The project is under construction and despite some delays in the bidding and construction phase, it is moving ahead smoothly and will be complete in the Summer of 2017.
bid package 3	New prefabricated building with a garage door and lighting to accommodate facilities equipment which is currently in the 'Barn'			
14.190	FIELD UPGRADES - HIGH SCHOOL AND HIGHLAND		Complete	All upgrades are complete.
bid package 2	Upgrades to HS field, track with rubber surface to wider 400M regulation size, new bleachers, new fencing by district, new track and field locations, modifications to retaining walls. Field Upgrades at Highland, one new backstop, modifications to built in risers and new fencing. Walkway and ramp improvements (as req'd)			
15.181	DOOR REPLACEMENT PROJECT - ALL SCHOOLS	10/15/2017	4/15/2018	Drawings are in progress in the early stages. The project will move forward once pricing is received for the Window Replacements. Bidding will occur in September 2017 and work will start in January 2018.
bid package 6	Interior Doors and hardware upgraded to meet ADA at all schools, Exterior Door Upgrades at the HS and Stairwell Code Upgrades at Highland and Godwin			
16.171	WINDOW REPLACEMENTS - ALL SCHOOLS	6/15/2017	5/1/2018	Drawings for this project are in the final stages, additional coordination of the structural lintels at Highland School is in progress. Bidding will occur in June 2017 and work will start in January 2018.
bid package 7	Window Replacements throughout all three schools incl Gym windows at HS			
15.184	TOILET ROOM UPGRADES - ALL SCHOOLS		Complete	All upgrades are complete.
bid package 8	Renovate Toilets throughout, meeting ADA where req'd, new plumbing fixtures, new toilet partitions, new finishes, new water fountains.			
15.182	FLOORING REPLACEMENT & ADA RAMP UPGRADES		9/1/2017	95% of the work is complete. Some areas of floor replacement were deferred to the Summer of '17 to better coordinate with ongoing work.
bid package 9	Flooring Replacements at remaining locations with hazardous materials and upgrades to Ramps to meet ADA, incl finishes and railings			
15.183	MECHANICAL UPGRADES - HS AND GODWIN		Complete	All upgrades are complete. Minor Punch List work is in progress.
bid package 10	Boiler replacements, new unit ventilators and fin tube heating, new controls, AC at Gymnasium at HS			
15.154	CLASSROOM RENOVATIONS AT HS	6/1/2017	12/15/2017	Drawings for this project are in the final stages, pricing/bidding will follow. Work will begin once the Administration Barn renovations are complete in October 2017.
bid package 11	Classroom Renovations - (to coincide with admin office move)			